BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing lighting system to Anjaneyaswamy temple park ward no.12
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ 03 /16-17, Dt: 28/4/16
3	Head Of Account	P0088
4	Work Order No & Date	EE(Ele)/DZ/WO/18/16-17, Dt: 03.03.2017
5	Name Of the Contractor	M/s Technical Manager-2(BBMP) KRIDL
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 Days
7	Measurement Recorded in	M.B No: 5124 Page No:512327 to 512332
8	Check Measurement of the AEE/EE/on	M.B No: 5124 Page No:512327 to 512332
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N BabuReddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.520000.00	Rs. 518870/-	-	Rs. 1130/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Reddy
Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.